



IND/NC/PMC/YD/2019-20/W3-BNM

Date: 03-01-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work :Improvements of Rcc Drains and CC Roads to Main Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Item No	Description of work	Unit	Qty
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil involving , excavated surface leveled & sides	Cum	1282.91
2	Removing And Refixing stone slabs of drains and pointing in C.M (1:3) (Page No.27/ Item No.5.33/ PWD SR 2018-19)	Sqm	143.01
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal	Cum	347.16
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size	Cum	263.69
5	KSRRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or	Tonne	20.46
6	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of all	Sqm	535.19
7	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 250 mm thick and Finishing cutting ,including form work,curing,including cost of	Sqm	10.68
8	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in	Sqm	1471.29
9	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt	Cum	220.69
	Plain cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with	Cum	220.69
	Vaccum de-watering with vacuum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM	Sqm	1471.29